

Dam Report

Ray went down to the dam on Friday, 3/13 to check water level after the melt off and rain. All looked good.

As spring is on its way, we wanted to revisit the fact that the delivery of soil and reseeding of the dam berm should be taken care of in the near future.

As far as I can remember, the bid from May Brother's Landscaping Corp was adopted but was decided the work would be done in stages.

1- Cut down and dispose of pine trees and small shade trees, along with the one that had fallen.

Purchase and deliver rip rap along topside of dam where needed and fill other areas that may need it per yard. Completed in autumn.

2- Spring – Topsoil per yard delivered to cover 14,664 sq ft on 1 side and 4454 sq ft on the other, 2-4" thick. Hydroseed the area.

3- Late spring, early summer – Foam Stream Weed control to kill vegetation in the mouth of dam and outlet spillway.

The itemized bid should be on file. But am sending copy dated 9/24/25 via text to Felicia since I am away.

Many thanks and kind regards,

Ray